

Pontoon Dock

Issue 14 – October 2018



A development by
linkcity

Welcome to the October issue of the Pontoon Dock development newsletter, looking at the latest progress achieved and upcoming milestones.

Hours of works update

Section 61 Dispensation 001 approved by Local Authority for the extension of the site working hours from 8am to 6pm to 7:30am to 6pm on weekdays (Monday to Fridays).

The only task which will be carried out before 8am will be loading and lifting of bricks and mortar with forklifts and cranes.

This extension commenced 20th September 2018 and runs to 28th February 2019.

Progress to date – Works completed

Civil works: Block A: 12th floor slab, Block B: 9th floor slab, Block C: 8th floor slab.

Externals: Brickwork façade in Block A and B level 1, Block C Ground floor, Installation of windows Block A levels 5 & 6, Block C levels 1 & 2.

Internals: Flats fit-out in Block B and A level 1 to 4 on-going, starting in Block C level 2

Forthcoming milestones - Tasks starting in October

Civil works: Block A: 13th and 14th floor slabs, Block B: 10th and 11th floor slabs, Block C: 9th and 10th floor slabs.

Façade/Externals: Brickwork Block A and B levels 2 & 3, block C levels 1 & 2. Windows install Block C levels 4 & 5

Internals: Flats fit-out Block A level 5 to 6, Block C level 1 to 3.

Caring for the environment

Did you know we have at least 2 types of recycling waste from site? These are Dry recycles and Food residual waste. This recycled waste is sorted and kept in the segregated area for weekly collection.



Events

On Tuesday 9th October 2018 we will be participating in & celebrating UK Health & Safety Day. On this day we will focus on Mental Health, Health & Wellbeing and Safety.

BOUYGUES
UK

Shared **innovation**

www.bouygues-uk.com

Your safety is our concern

Bouygues UK takes every precaution to keep you safe throughout the construction process.

At all times, our site will be secure and surrounded by fencing but building sites can be hazardous places:

- We dig deep holes
- We erect scaffolding
- We use large, noisy machinery

Please do not enter the construction site, unless it is part of a pre-arranged visit by our project team.

- Our operatives and staff are trained to work safely

Please help us to keep you and children safe, and take extra care during the school holidays.



**HEALTH
& SAFETY
A SHARED
COMMITMENT!**

Considerate Constructors Scheme

Bouygues UK firmly supports the aims of the Considerate Constructors Scheme. All of our sites are registered with the Scheme, and regular visits from the Considerate Constructors monitor will help us to ensure that we continue to improve our performance in showing full respect for:

- Appearance
- Community
- Environment
- Safety
- Workforce

Please let us know if you have any concerns.

Our contact details are on the newsletter that you should regularly receive or on the site hoardings.

If you would like further information regarding the Scheme you can visit their website at www.ccscheme.org.uk



Wants to speak to us?

For more information about the development, please go to <http://www.pontoondockdevelopment.com/>. In the next few months, we hope to update the website with news of developments in the project. The website also provides details for employment opportunities being created by the project, for those interested.

Standard site working hours are:

Monday to Friday:
8am-6pm

Saturday (if needed):
8am-1pm

There should be no noisy works before 8am.

Communication and Community Liaison

Bouygues UK is committed to working with the local community and keeping clear and open lines of communication throughout the construction phase. We have appointed **Myra Carino** as our resident liaison officer. Please do write to us should you have any questions or concerns.

Your contacts



Left: **Ghassan Ali** – Project Manager
Email: ghassan.ali@bouygues-uk.com

Right: **Myra Carino** – Project Assistant
Email: myra.carino@bouygues-uk.com
Phone: 0800 083 7286



Shared innovation

www.bouygues-uk.com