

Pontoon Dock

Issue 17 – January 2019



A development by
linkcity

Welcome to the January issue of the Pontoon Dock development newsletter, looking at the latest progress achieved and upcoming milestones.

Pontoon Dock has been awarded a score of 45/50 at the last Considerate Constructor Scheme inspection which demonstrates the project's exceptional level of performance.

Progress to date – Works completed

Civil works: Block B at 13th floor walls, Block C at 13th floor slab.

Facades: Brickwork façade in Block A and Block B at level 8, Block C at level 4. Installation of windows Block A completed, Block B at level 8, Block C at level 7.

Internals: Flats fit-out in Block A level 1 to 12, Block B and C level 1 to 8 on-going.

Forthcoming milestones - Tasks starting in January

Civil works: Completion Block B, Block C at roof level.


Façades: Brickwork Block A and Block B level 9 to 10, Block C levels 5 to 7.

Internals: Block A up to level 14, Block B and C up to level 10.

Externals: Drainage connection to the sewer off-site in the north-east corner plus diversion works along the Thames Barrier Park footpath at the southern boundary.

Caring for the environment

At Pontoon Dock, we care about our impact on the environment and specifically our carbon footprint. We are closely monitoring this through our online tool SmartWaste which allows us to track our carbon emissions from the start of the project.



Events

The team participated in the national Christmas Jumper Day event. We raised more than £140 for the Richard House, Children's Hospice.



Shared **innovation**

www.bouygues-uk.com

Your safety is our concern

Bouygues UK takes every precaution to keep you safe throughout the construction process.

At all times, our site will be secure and surrounded by fencing but building sites can be hazardous places:

- We dig deep holes
- We erect scaffolding
- We use large, noisy machinery

Please do not enter the construction site, unless it is part of a pre-arranged visit by our project team.

- Our operatives and staff are trained to work safely

Please help us to keep you and children safe, and take extra care during the school holidays.



**HEALTH
& SAFETY
A SHARED
COMMITMENT!**

Considerate Constructors Scheme

Bouygues UK firmly supports the aims of the Considerate Constructors Scheme. All of our sites are registered with the Scheme, and regular visits from the Considerate Constructors monitor will help us to ensure that we continue to improve our performance in showing full respect for:

- Appearance
- Community
- Environment
- Safety
- Workforce

Please let us know if you have any concerns.

Our contact details are on the newsletter that you should regularly receive or on the site hoardings.

If you would like further information regarding the Scheme you can visit their website at www.ccscheme.org.uk



Wants to speak to us?

For more information about the development, please go to <http://www.pontoondockdevelopment.com/>. In the next few months, we hope to update the website with news of developments in the project. The website also provides details for employment opportunities being created by the project, for those interested.

Standard site working hours are:

Monday to Friday:
7.30am-6pm

Saturday (if needed):
8am-1pm

There should be no noisy works before 8am.

Communication and Community Liaison

Bouygues UK is committed to working with the local community and keeping clear and open lines of communication throughout the construction phase. We have appointed **Myra Carino** as our resident liaison officer. Please do write to us should you have any questions or concerns.

Your contacts



Left: **Ghassan Ali** – Project Manager
Email: ghassan.ali@bouygues-uk.com

Right: **Myra Carino** – Project Assistant
Email: myra.carino@bouygues-uk.com
Phone: 0800 083 7286



Shared innovation

www.bouygues-uk.com