

Pontoon Dock

Issue 23 – July 2019



A development by



Welcome to the July issue of the Pontoon Dock development newsletter, looking at the latest progress achieved and upcoming milestones.

Significant Events

Dismantling of the Tower Cranes on 1st & 2nd July (TC1) and 20th & 21st July (TC2).

Completion of balconies install and scaffold dismantling in July.

Progress to date – Works completed

Envelope: Hoists removed - Block A balconies completed - Scaffold dismantling and balconies install on-going in the other blocks - Podium waterproofing on-going

Internals: Apartments fit-out at M&E testing & commissioning and final decoration stages in Blocks A, B & C. Corridors and staircase fit-out on-going.

Externals: Landscaping works on the south east corner on-going.

Forthcoming milestones – Tasks starting in July



Envelope: Removal of the tower cranes. Curtain walling entrances and retail units. Brickwork eastern boundary wall.

Internals: Flats handover to the client commence.

Externals: Landscape works along the southern boundary, south West corner green wall and attenuation tank.

Caring for the Environment

At Pontoon Dock, we care about our impact on the environment and, specifically, our carbon footprint. We are closely monitoring this through our online tool, SmartWaste, which allows us to track our carbon emissions from the start of the project.



Shared innovation

www.bouygues-uk.com

Your safety is our concern

Bouygues UK takes every precaution to keep you safe throughout the construction process.

At all times, our site will be secure and surrounded by fencing but building sites can be hazardous places:

- We dig deep holes
- We erect scaffolding
- We use large, noisy machinery

Please do not enter the construction site, unless it is part of a pre-arranged visit by our project team.

- Our operatives and staff are trained to work safely

Please help us to keep you and children safe, and take extra care during the school holidays.

**HEALTH
& SAFETY
A SHARED
COMMITMENT!**

Considerate Constructors Scheme

Bouygues UK firmly supports the aims of the Considerate Constructors Scheme. All of our sites are registered with the Scheme, and regular visits from the Considerate Constructors monitor will help us to ensure that we continue to improve our performance in showing full respect for:

- Appearance
- Community
- Environment
- Safety
- Workforce

Please let us know if you have any concerns.

Our contact details are on the newsletter that you should regularly receive or on the site hoardings.

If you would like further information regarding the Scheme you can visit their website at www.ccscheme.org.uk



Want to speak to us?

Standard site working hours are:

Monday to Friday:
7.30am-6pm

Saturday (if needed):
8am-1pm

There should be no noisy works before 8am.

For more information about the development, please go to <http://www.pontoondockdevelopment.com/>. In the next few months, we hope to update the website with news of developments in the project. The website also provides details for employment opportunities being created by the project, for those interested.

Communication and Community Liaison

Bouygues UK is committed to working with the local community and keeping clear and open lines of communication throughout the construction phase. We have appointed **Myra Carino** as our resident liaison officer. Please do write to us should you have any questions or concerns.

Your contacts



Left: **Ghassan Ali** – Project Manager
Email: ghassan.ali@bouygues-uk.com

Right: **Myra Carino** – Project Assistant
Email: myra.carino@bouygues-uk.com
Phone: 0800 083 7286



Shared innovation

www.bouygues-uk.com